West Midlands Rail Programme				UNIVERSITY STATION TIMELINE						
Activity ID	Activity Name	Original Duration	Start	Finish	Physical % Complete	2020 2021 Q1 Q2 Q3 Q4 Q1 Q2 Q3	Q4			
A1000	GRIP Stage 3 Start	0	05-Feb-18 A		100%					
A1020	Scheme Design (GRIP 4) Start	0	22-Jul-19 A		100%					
A1180	Scheme Design Period	170	22-Jul-19 A	26-Mar-20	70%	Scheme Design Period				
A1010	GRIP Stage 3 Design Complete	0		22-Jul-19 A	100%					
A1030	ITT Issued	0		20-Dec-19 A	100%					
A1050	Tender Returns	60	23-Dec-19 A	20-Mar-20	30%	Tender Returns				
A1060	Tender Evaluation Complete	18	23-Mar-20	17-Apr-20	0%	Tender Evaluation Complete				
A1040	Scheme Design (GRIP Stage 4) Approved	1	27-Mar-20	27-Mar-20	0%	Schemer Design (GRIP Stage 4)Approved				
A1070	Contract Award	0		15-May-20	0%	Contract Award,				
A1080	Detailed Design (GRIP 5) Start	0	18-May-20		0%	Detailed Design (GRIP 5) Stajt, 18-May-20				
A1100	Detailed design (GRIP 5) complete	217	18-May-20	26-Mar-21	0%	Detailed design (GRIP 5) complete				
A1090	Construction Start	0	21-Jan-21		0%	Construction Start, 21-Jan-21				
A1120	Construction Period	348	21-Jan-21	30-May-22	0%					
A1110	Construction Substantially Complete	0		30-May-22	0%					
A1130	Partial Opening (for Commonwealth Games)	0	01-Jun-22*	01-Jun-22	0%					
A1140	Commonwealth Games Start	1	27-Jul-22	27-Jul-22	0%					
A1150	Commonwealth Games Finish	10	28-Jul-22	07-Aug-22	0%					
A1160	Formal EIS Complete	0		23-Aug-22	0%					
A1170	Station Fully Open	0		23-Aug-22	0%					

Actual Level of Effort	Remaining Work	•	♦ Milestone	Page 1 of 1	
Actual Work	Critical Remaining Work	-	summary		

