## Appendix E

**Project: A34 Main Corridor** 

No. Task	Comment /	2016/17											2017/18										2018/19										2019/20									
	Status	Apr-16	May-16	Jun-16	Jul-1b	Aug-16 Sep-16	Oct-16	Nov-16	Dec-16	Jan-17	Feb-17	Apr-17	May-17	Jun-17	Jul-17	Aug-17	Sep-17	Oct-17	Nov-17	Jan-18	Feb-18	Mar-18	Apr-18	May-18	Jun-18 Jul-18	Aug-18	Sep-18	Oct-18	Nov-18	Dec-18 Jan-19	Feb-19	Mar-19	Apr-19	Jun-19	Jul-19	Aug-19	Sep-19	Oct-19	Dec-19	Jan-20	Feb-20	Mar-20
1 Project Definition Document	Complete																																									
2 Outline Design / Design Review	Complete																																									
3 Detailed Design	Complete																																									
6 ECI Involvement																																										
5 Consultation Stage	Complete																																									
6 Traffic Regulation Orders / Notices																																										
7 Full Business Case (BCC)																																										
8 Contract Documents Preparation																																										
9 Tender Period / Evaluation / Approval Process																																										
10 Statutory Undertakers Works - Place Works Orders																																										
11 Construction Lead In																																										
12 Construction Period																																										
13 Lancaster Circus to Brearley Street																								-																		
14 New John Street West/Newtown Middleway Junction																																										
15 New John Street West to Newbury Road																																										
16 Newbury Road/Park Lane Junction																																										
17 Lozells Road to Heathfield Road																																										
18 Steelhouse Lane																																										
19 Traffic Signal Upgrades																																										
20 Defects Correction Period																																										
21 Post Implementation Review																																										