## Appendix E – Risk Assessment

Risk	Risk description	Risk mitigation	Residual /	current risk		Additional steps to be taken
No			Likelihood	Impact	Prioritisation	
1.	Unknown ground	Concrete testing and historic	Significant	Significant	Tolerable	
	conditions/utilities/basements	highway data investigation on				
		concrete slab to establish ground				
		conditions. Review of New Roads				
		and Street Works Act (NRSWA)				
		programme and Streetworks				
		register. Undertaking Ground				
		Penetrating Radar (GPR) surveys				
		and trial holes to conclude clash				
		detection and enter into early				
		agreement with Statutory				
		Undertakers. Partnership working				
		and sharing of stats data. Known				
		basement surveys requested.				
2.	Activities prior to construction are	Regular review of programme, and	Significant	Significant	Material	
	delayed. No float in programme.	briefing sessions with senior				
		officers and Cabinet Members.				
3.	The impact of Brexit on the supply of	Engagement with the contractor	Medium	Significant	Material	
	materials, the contractor's resources	and their supply chain to				
	and timescales	understand material lead in and				
		resources available.				

4.	CAZ revenue does not materialise due to ongoing Covid-19/travel behaviour changes	Predicted CAZ revenue has been reassessed and the CAZ funding requirement has been re-profiled with less funding required in the early years of the CAZ. Project underwritten by Prudential Borrowing in OBC.	Medium	Significant	Severe	
5.	The impact of Covid-19 on the supply of materials, the contractor's resources and timescales	Engagement with the contractor and their supply chain to understand material lead in and resources available.	Medium	Significant	Material	
6.	Budget estimates are higher than available funding	Complete review of scheme costs post detailed design and before tender submission.	Medium	Medium	Tolerable	ECI has been undertaken to develop budget estimates.
7.	Type of TRO is not accepted by residents or businesses	Reduction in scheme scope pre games allows for consultation and delivery of TRO in Colmore Row/Waterloo Street. The BIDs are not opposed to the TRO proposed.	Low	Medium	Tolerable	Ongoing engagement with BIDs to de-risk the chances of objections.

## Measures of likelihood/ Impact:

Description	Likelihood Description	Impact Description
High	Almost certain, is expected to occur in most circumstances. Greater than 80% chance.	Critical impact on the achievement of objectives and overall performance. Critical opportunity to innovate/improve performance missed/wasted. Huge impact on costs and/or reputation. Very difficult to recover from and possibly requiring a long term recovery period.

Significant	Likely, will probably occur in most circumstances. 50% - 80% chance.	Major impact on costs and objectives. Substantial opportunity to innovate/improve performance missed/wasted.
		Serious impact on output and/or quality and reputation. Medium to long term effect and expensive to recover from.
Medium	Possible, might occur at some time. 20% - 50% chance.	Waste of time and resources. Good opportunity to innovate/improve performance missed/wasted. Moderate impact on
		operational efficiency, output and quality. Medium term effect which may be expensive to recover from.
Low	Unlikely, but could occur at some time. Less than 20% chance.	Minor loss, delay, inconvenience or interruption. Opportunity to innovate/make minor improvements to performance
		missed/wasted. Short to medium term effect.