

ID		Task Mode	Task Name	Duration	Start	Finish									Qtr 1, 2020	
											December				January	
							11/11	18/11	25/11	02/12	09/12	16/12	23/12	30/12	06/01	
23			Mobilise + Construction	30 days	Mon 24/08/20	Fri 02/10/20										
24			Caz Signage Contract 6	30 days?	Mon 17/08/20	Fri 25/09/20										
25			Tender	6 days	Mon 17/08/20	Mon 24/08/20										
26			Contract Award	1 day?	Mon 24/08/20	Mon 24/08/20										
27			Mobilise + Construction	25 days	Mon 24/08/20	Fri 25/09/20										
28			Caz Signage Contract Radials	39 days?	Mon 17/08/20	Thu 08/10/20										
29			Tender + Evaluate	10 days	Mon 17/08/20	Fri 28/08/20										
30			Contract Award	1 day?	Fri 28/08/20	Fri 28/08/20										
31			Mobilise + Construction	30 days	Fri 28/08/20	Thu 08/10/20										
32																
33			CAZ Cameras and Poles East	40 days?	Mon 10/02/20	Fri 03/04/20										
34			Full Business Case Approval	145 days	Mon 16/12/19	Fri 03/07/20										
35			Contract Award	1 day?	Mon 06/07/20	Mon 06/07/20										
36			Construction 1	40 days	Mon 10/02/20	Fri 03/04/20										
37			Works on hold	54 days	Wed 25/03/20	Mon 08/06/20										
38			Construction 2	20 days	Tue 09/06/20	Mon 06/07/20										
39			CAZ Camera and Poles West	40 days?	Mon 10/02/20	Fri 03/04/20										
40			Full Business Case Approval	65 days	Mon 16/12/19	Fri 13/03/20										
41			Contract Award	1 day?	Mon 16/03/20	Mon 16/03/20										
42			Construction	40 days	Mon 10/02/20	Fri 03/04/20										
43			Works on hold	54 days	Wed 25/03/20	Mon 08/06/20										
44			Construction 2	20 days	Tue 09/06/20	Mon 06/07/20										

Project: CAZ - Early Measures D
Date: Wed 05/08/20

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

ID		Task Mode	Task Name	Duration	Start	Finish	Qtr 1, 2020							
							December							January
							11/11	18/11	25/11	02/12	09/12	16/12	23/12	30/12 06/01
45														
46			CAZ Cameras Pole Jct 1 & Jct 19		Thu 20/08/20									
47			Site Investigation inc TM Approvals	30 days	Tue 07/07/20	Mon 17/08/20								
48			Design & Price	10 days	Thu 13/08/20	Wed 26/08/20								
49			Issue Instruction to Contractor	1 day	Wed 26/08/20	Wed 26/08/20								
50			Order Cantilever Poles	60 days	Tue 25/08/20	Mon 16/11/20								
51			Install Poles and Cameras	10 days	Mon 16/11/20	Fri 27/11/20								
52			Commission											
53														
54			CAZ Gantrys	210 days	Mon 16/03/20	Fri 01/01/21								
55			Surveys	4 days	Mon 16/03/20	Thu 19/03/20								
56			Works on hold	54 days	Wed 25/03/20	Mon 08/06/20								
57			Manufacture & TM Approvals	35 days	Tue 09/06/20	Mon 27/07/20								
58			Highways England TM Approval	60 days	Mon 27/07/20	Fri 16/10/20								
59			Installation	14 days	Fri 16/10/20	Wed 04/11/20								
60														
61			CAZ Civil Complete	1 day	Fri 01/01/21	Fri 01/01/21								

Project: CAZ - Early Measures D
Date: Wed 05/08/20

Task



Inactive Summary



External Tasks



Split



Manual Task



External Milestone



Milestone



Duration-only



Deadline



Summary



Manual Summary Rollup



Progress



Project Summary




Manual Summary



Manual Progress



Inactive Task



Start-only



Inactive Milestone



Finish-only



[illegible]

Project: CAZ - Early Measures D
Date: Wed 05/08/20

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			



Project: CAZ - Early Measures D
Date: Wed 05/08/20

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

