PROJECT DEFINITION DOCUMENT (PDD)							
1. General Information							
Directorate	Education & Skills	Portfolio / Committee	Education & Early Years				
Project Title	School Condition Programme -School Condition Allocation 2022-23+ FUTURE YEARS	Project Code	CA-02073-02				
Project Description	Department for Education (DfE funding is awarded to the Loca maintenance issues across the Aided schools receive their ma funding scheme and Academie Agency (EFA).	Authority (LA) for the purpo LA maintained school's estaintenance funding through a	ses of addressing ate only. Voluntary different grant				
	The Local Authority is to receive of circa £12.700m from DfE for or time bound, however we are on capital projects through the	the year 2022/23. This grant required to verify this fundir	t is not ring fenced				
	The School Condition Programme aims to address key priority condition items across all Local Authority Maintained schools by allocating the available School Condition grant funding to address highest priority condition need. This report sets out the proposed School Condition Grant spend for 2022-23. The key criterion for prioritisation of planned and unscheduled maintenance projects is to ensure continuity of education in a safe environment. This criterion also applies to projects considered under the dual funding initiative. In essence we will prioritise: i) Condition issues that are most likely to lead to school closures ii) Condition issues that pose Health and Safety risks iii) Condition issues that must be addressed in order to fulfil statutory compliance obligations. In addition to a direct School Condition Grant to the Local Authority, the EFA allocates individual devolved formula capital funds to every school. The Local Authority cannot control how this funding is spent.						
	However, the dual funding initial apply for additional funding to a Following the successful prograproposed that the initiative is conscious to direct the spending condition priorities and will ther condition of our school building	address key building related amme delivered between 20 ontinued in 2022-23. This will their devolved formula cape by increase the level of inv	priorities. 13 and 2021, it is Il encourage oital to address				
	There will also be a continued to planned and emergency cap schools are holding surplus bal school of 'patch and repair' car address the root cause of the continued to planned the continued the continued to planned the continued to planned the continued	ital maintenance works, part lances or where the ongoing to be reduced by a jointly fund	icularly where burden on the				

The key work streams in the School Condition Programme, described in more detail in the project deliverables can be summarised as:

- Centrally Managed Planned School Condition Programme (condition issues most likely to lead to school closure) This includes £1.500m for Condition Surveys across the whole school estate

 £6.500m
- 2. Emergency unscheduled repairs to prevent school closures £1.000m
- 3. Dual Funding initiative £1.000m
- 4. Compliance Issues £1.500m

Links to Service and Corporate Outcomes

Projects have been developed and delivered to maximise alignment with local priorities, in particular to impact on developing skills, employment opportunities, public health and community cohesion. Works will contribute to the Council Business Plan and Budget 2022+, particularly 'A Prosperous City', by ensuring the provision of school places enabling children to benefit from education through investment at a neighbourhood school.

Compliance with the Birmingham Business Charter for Social Responsibility (BBC4SR) is a mandatory requirement that will form part of the conditions of any contract in accordance with the social value policy. Contracts in tier 1 (below the PCR 15 threshold) are encouraged to complete at least 1 project from the Match My Project portal for the duration of the contract. Any tier 2 contracts (above the PCR15 threshold) require the full consideration of social value and application of the BBC4SR including the delivery of at least 1 project which is relevant to the social value outcomes sought through the contract and where possible from the Match My Project portal, per year. Tenderers will be required to submit an action plan with their tender that will be evaluated in accordance with the CWM2 framework protocol and the action plan of the successful tenderer will be implemented and monitored during the contract period.

Where a grant is issued, the Conditions of Grant Aid will require the school to be certified to the BBC4SR and provide commitments relevant and proportionate to the value of any payment.

Project Benefits

The benefits of the programme will be: -

- i) reduction in school closures linked to asset failure
- ii) minimal disruption to educational continuity by scheduling works during school holidays
- iii) increased amount of investment into the backlog maintenance and priority condition need by levering greater investment from schools in dual funded projects
- iv) fair and transparent allocation of maintenance funding according to need

The Programme will:

- address backlog maintenance and condition issues across the Local Authority maintained school's estate.
- enable the Council to respond to unscheduled building emergencies to minimise health and safety risks and prevent school closures.

Project Deliverables

Work stream 1: Centrally Managed Planned School Condition Programme – £6.5000m (based on funds remaining after allocation to work streams 2,3 & 4). Elements leading to school closure such as boilers, windows and roof

replacement will be prioritised.

This will be a planned programme of maintenance projects addressing priority condition need centrally managed by EdI.

Priority condition need across the education estate outweighs the funding available to address the maintenance issues. Projects will therefore be prioritised where the condition need has the greatest risk of leading to school closure; this translates into projects which for the most part will address roofing, heating, electrical, windows and structural conditions. There will be an emphasis on influencing schools to allocate their devolved formula capital and school surplus budgets to support addressing priority condition need in order to meet the affordability gap on maintaining the schools' estate.

Works will be prioritised according to severity and likelihood of school closure / health and safety risk. This will be evaluated by the EdI team with technical support from Acivico Ltd.

As the majority of these works are below 0.200m the award of the contract will be approved under Head of Service or Chief Officer delegation in accordance with the Constitution and Procurement Governance Arrangements. Where necessary, projects will be developed to Full Business Case stage. We are currently aware of the following projects that will be higher than 0.200m in 2022/23.

		Forecasted spend 2022/23
School	Works	£m
Hall Green Infants	Roofing	0.250
Hodge Hill Girls	Roofing	0.250
City of Bham Schools	Relocation	0.700
	Replacement of	
Minworth JI	Mobile Units	0.980

Procurement:

The Council's primary procurement route for works under the Centrally Managed School Condition Programme is to use Acivico Ltd's Constructing West Midlands 2 Framework Agreement either undertaking a further competition exercise or direct award subject to the complexities and timescales of each project in order to ensure that the Council's statutory duties are met. Where direct award is the route, value for money will be demonstrated by Acivico Ltd to the Council and reported in any award report. Project implementation will be fully compliant with planning approval and building regulations as required. Officers from the EdI team and Acivico Ltd will oversee the delivery to ensure that schemes are programmed with minimum disruption to schools.

Programme:

Where possible, all major works are planned to be carried out during school holidays (half terms and end of terms). It is anticipated that projects identified for the 2022/23 programme will in large part be completed by March 2023. However, in some cases, works may be delayed every effort will be made for these to be completed as soon as practically possible.

Work stream 2: Emergency Unscheduled Repairs – £1.000m (based on previous years' expenditure and projected forecast based on condition of the estate and inclement weather conditions)

Annually, the Edl Team responds to a significant number of incidents that are unscheduled emergency repairs, for example the extreme weather conditions leading to flooding, frozen pipes, boiler failure etc. leading to school closures due to major asset failure.

Due to extreme weather conditions in the recent years, it is becoming increasingly difficult to estimate the volume of unscheduled repairs that will be required. In case there are insufficient funds to cover the unscheduled repairs, the planned maintenance programme will be adjusted to cover the shortfall. Likewise, any emergency monies not allocated by March 2022 will be re-directed to priority condition need identified on a reserve list of condition projects to be carried out in 2022/23.

Work stream 3: Dual Funded Programme – £1.000m (based on applications received in previous years with additional sum for managing asbestos in schools – funding allocation on first come first served basis)

Dual Funded schemes can be BCC or School led. In case of School led, Schools that demonstrate experience and capacity in delivering their own capital schemes and agree to part fund the works will be able to submit a Dual Funding application. The available funding will be allocated on a priority basis ensuring elements such as safeguarding, compliance and health & Safety are prioritised for funding. In case of BCC led, the agreed level of school contribution will be charged out to the school.

The criteria for qualifying projects is aligned with centrally managed projects and will focus on issues which are likely to lead to school closure if not addressed. The dual funding programme will also consider projects which will address major health and safety, safeguarding or compliance related issues with a particular focus on managing asbestos in line with schools' Asbestos Management Plans (AMPs).

All projects will be further developed to Full Business Case stage. The decision maker will be dependent upon value. As the majority of these works are below £200k they will be approved under Head of Service or Chief Officer delegation.

Schools will be required to sign up Conditions of Grant Aid (CoGA).

Work stream 4: Compliance Issues - £1.500m Asbestos Management and Health & Safety Works

The Edl portfolio is diverse in that not only does it cover a wide range of building types and uses, it also encompasses a variety of ownership and tenancy arrangements including fully owned and occupied, landlord role only, tenant role, shared, mixed use etc. The Asset Strategy needs to be flexible enough to accommodate all situations but also clearly capture the responsibilities for Edl in each case.

As such we need to ensure we have full visibility of the current state and

performance of our assets to enable us to fully understand and prioritise investment needs across the portfolio.

This includes:

- Understanding the general condition of the buildings and components
- Understanding and managing compliance levels across the estate (statutory & mandatory)
- Understanding any key infrastructure risks such as asbestos, legionella control etc
- Providing reliable estimates for the costs of repairs and maintenance needs
- Providing a method for prioritising investment requirements
- Assisting with the efficient planning and management of repairs and maintenance projects
- Ensuring appropriate planned preventative maintenance programmes are in place and being delivered across the estate
- Ensuring reactive maintenance needs are being addressed as efficiently and cost effectively as possible

The principal benefit is to ensure that we have a robust and reliable set of performance metrics for the portfolio that can then be used to drive future management priorities and investment plans. These metrics will include for example:

- Comprehensive condition gradings by site, building, block and element
- Comprehensive remedial priority ratings and accurate costings
- Repair and Maintenance investment needs by priority
- Annual planned and reactive maintenance expenditure
- Asbestos Risk grading by site, building and block
- ALL Risks gradings / costings based on issues escalated to the site risk register

The above metrics will allow Whole Life costings to be evaluated for each property and allow decision making in the future to be more strategic and less reactive.

At present the holistic information for the portfolio does not exist as our condition surveys, asbestos management surveys and plans need updating. In order to provide comprehensive grading and priority listings to direct future investment this information has to be completed in a timely manner. The current resource within BCC does not have capacity to undertake this level of surveying within a required timeframe and therefore it is proposed that tenders should be presented to the market to source this resource as a one-off to be able to understand the portfolio needs and allow decision making to be strategic.

Future Governance and reporting back

An annual report will be presented to Cabinet updating on progress / delivery / outcomes and to seek approval for future spend.

Key Project Milestones	Planned Delivery Dates
Cabinet Approval for the PDD	26 th April 2022
Spend Approvals	1 st June 2022 onwards
Project works order to be issued	1 st June 2022 onwards
Works to commence on site	From June 2022

D			1.0.
Proc	ramme	comp	letion

Throughout 2022/23

Dependencies on other projects or activities	 Condition Surveys Statutory compliance requirements Emergency repairs identified by Acivico surveyors Placing orders with contractors Supply chain activities i.e. manufacture and ordering e.g. boilers, windows, etc., including batching of projects to achieve economies of scale. School term time activities and the imperative to preserve educational continuity Planning and Building Regulation approval, where applicable 	
Achievability	 Scope of programme is identified Programme and costs have been developed where possible Funding strategy is in place Client liaison between Edl and Acivico is taking place weekly to ensure work is instructed, monitored and delivered to cost and on time Project officers from the Edl team will oversee the delivery of the projects in consultation with key stakeholders i.e. Acivico, contractors, schools, surveyors and other property professionals. The team is extremely experienced in managing school based condition projects. 	
Project Manager	Zahid Mahmood, Capital Programme Manager 0121 464 9855, <u>zahid.mahmood@birmimgham.gov.uk</u>	
Project Accountant	Jaspal Madahar, Finance & Resources Manager – Education Infrastructure 0121 303 3251, jaspal.madahar@birmingham.gov.uk	
Project Sponsor	Jaswinder Didially, Head of Education Infrastructure 0121 675 0228, jaswinder.didially@birmingham.gov.uk	
Proposed Project Board Members	Jaswinder Didially, Head of Education Infrastructure 0121 675 0228, jaswinder.didially@birmingham.gov.uk Zahid Mahmood, Capital Programme Manager 0121 464 9855, zahid.mahmood@birmimgham.gov.uk Clare Sandland, Head of City Finance CYP 0121 675 3570, clare.sandland@birmingham.gov.uk	

Head of City Finance (HoCF)				
Other Mandatory Information				
Has project budget been set up on Voyager? Yes				
 Issues and Risks 	Yes			
PDD and on Voya	ger)			

2. Options Appraisal Records

Option 1 Li	imiting any school condition spend to emergency repairs	rgency repairs
-------------	---	----------------

	only and delivering no planned priority condition need maintenance programme
Information Considered	 Condition surveys Structural reports Statutory compliance reports Reported issues by schools Asset Management and Capital Maintenance strategy BCC and Children & Young People's directorate business and service priorities Available budget - DfE allocation for funding, carry forward Basic need requirements
Pros and Cons of Option	What were the advantages / positive aspects of this option? It could be argued that only the very bare minimum should be spent on maintenance of school buildings in order to mitigate the risk of a future shortfall in funding.
	What are the Disadvantages / negative aspects of this option?
	 By limiting all repairs to emergencies only, the backlog maintenance issues would escalate across the estate. Not taking actions to address priority condition items has the potential of serious health and safety risks for staff and pupils in schools. There is an increasing gap between those schools that have received major capital investment (Building Schools for the future, the 2 major PFI programmes and the Priority School Building Programme) and those that are struggling with inadequate facilities and deteriorating buildings. Increasing sums are spent on relentless 'patch and repair' due to lack of funding to rectify condition issues and this does not deliver value for money from the public purse. Increasing numbers of young people are exposed to unsafe and unsuitable learning environments with the associated impact on their achievement and engagement in education. Adopting an approach based on emergency repairs only will mean that less value is achieved from the maintenance funds available and schools will continue to feel let down in addressing fundamental condition issues that they are encountering. There will be an increasing risk of school closure / health and safety issues resulting from asset failure. Many Local Authority Maintained Schools will face increasing challenges coping with inadequate buildings while endeavouring to deliver outstanding education outcomes for all young people. In the context of direct funding for Academies to

	address maintenance issues, there will be an increased incentive for schools to convert to Academy status to access funding for condition priorities.
People Consulted	Schools, surveyors and other property professionals / Acivico
Recommendation	REJECT
Principal Reason for Decision	An emergency repairs only strategy is inadequate for the Local Authority to fulfil its duty to maintain our schools and provide a safe learning environment for all our pupils and staff.
Option 2	Take action as set out in this report and its supporting project schedules
Information Considered	 What information was considered in making the decision: Condition surveys Structural reports Statutory compliance reports Reported issues by schools Asset Management and Capital Maintenance strategy BCC and People's directorate business and service priorities Available budget - DfE allocation for funding and carry forward
Pros and Cons of Option	 What were the advantages / positive aspects of this option? Meeting the councils statutory duty to maintain its schools Keeping schools open Reducing health and safety risks and potential injuries Meeting statutory compliance requirements Addressing key condition priorities i.e. essential building repair and maintenance Provides a balanced approach to planned and emergency repairs Reducing the number of unplanned / emergency repair requirements What are the Disadvantages / negative aspects of this option?
Page 10 Carravita I	None identified Cabacla augusta and other property professionals /
People Consulted	Schools, surveyors and other property professionals / Acivico
Recommendation	Proceed
Principal Reason for Decision	To maximise the impact of the Local Authority in delivering our statutory duty to maintain our schools and provide a safe learning environment for our pupils and staff

3. Summary of Options Appraisa	3. Summary of Options Appraisal – Price / Quality Matrix					
Ratings from 1 (lowest) – 10 (highest)		Options		Weighting	Weighted Score	
Criteria	•	1	2		1	2
Total Capital Cost		10	8	25%	250	200
Quality Evaluation Criteria						
Programme allows maximum us holidays to minimise disruption	se of school	1	10	20%	20	200
 Effectiveness: allows the counc schools and address the highes conditions needs 		1	9	25%	25	225
 Functionality: it meets service d requirements 	elivery and user	1	10	10%	10	100
Achievable: compliance with recommend maintain schools and provide a environment	•	1	10	20%	20	200
Total					325	925

4. Option Recommended

Which option, from those listed in the Options Appraisal Records above is recommended and the key reasons for this decision.

Option 2 - this will enable the LA to maximise the impact of the School Condition Programme in improving outcomes for young people and through maintaining our schools and provide a safe learning environment for our pupils and staff.

5. Capital Costs and Funding	Voyager Code	Financial Year 2022 / 23	Totals
Expenditure:		£m	£m
Planned Priority School Condition Projects (includes PSBP)		6.500	6.500
Unscheduled emergency repairs / school closure prevention		1.000	1.000
Dual Funding		1.000	1.000
Compliance Issues		1.500	1.500
Totals		10.000	10.000
Funding:			
Department for Education (DfE) School Condition Allocation		10.000	10.000
TOTAL		10.000	10.000

Revenue Co	nsequences		
1.1.1	All revenue costs will be met by schools via the formulaic Dedicated Schools Grant. In the case of		
1.1.2	Academy's, any consequential revenue costs arising including additional staffing, utility costs and any on-going day to day repair and maintenance of the asset will be the responsibility of the Academy and funded from the Academy's General Annual Grant (received by the Academy from the EFA).		
1			

6. Project Development Requirements / Information						
Products required to produce Full Business Case	 The work includes: Detailed surveys, some of which are intrusive; Feasibility work in preparing and agreeing schemes with Edl and the school; Scheme design and specification including where required submitting Planning and Building Regulations applications including payment of their fees; Detailed design and Specification; Project and programme planning; and Procurement to a stage where orders can be placed and the work carried out. 					
Estimated time to complete project development	Up to 6 weeks to obtain target costs for schemes. Approval will be dependent upon value. As the majority of these works are below £200k they will be approved under Head of Service or Chief Officer delegation.					
Estimated cost to complete project development	Any Individual project development costs are contained within the overall indicative capital allocations.					
Funding of	DfE School Condition Allocation					

de	velo	pm	ent	CO	sts
u	••••	\sim	UIII	-	J