

| Ward | Scheme/ Project | Rent | Sale | Total | Comments |
|---------------------------------|---------------------------------|------|------|-------|--|
| | | | | | The Council engaged the services of Arcadis, BM3 architecture and JLL to review the sites at Pool Farm to consider viability and options for the Council. This work is being finalised and there will be a report to Cabinet on the options and implications in due course |
| Kings Norton South | Pool Farm | TBC | TBC | TBC | |
| Bartley Green | Long Nuke Road | 41 | 24 | 65 | Start on Site forecast Q2 23/24 |
| Druids Heath & Monyhull | Brockworth Road | 12 | 0 | 12 | Start on Site forecast Q3 23/24 |
| Druids Heath & Monyhull | RBL Druids Heath/ Bells Lane | 21 | 0 | 21 | Start on Site forecast Q3 23/24 |
| Druids Heath & Monyhull | Sherston Covert | 18 | 0 | 18 | Start on Site forecast Q3 23/24 |
| Glebe Farm & Tile Cross | Yardley Brook 1 | 150 | 148 | 298 | Review undertaken Start on Site forecast Q2 23/24 |
| Kings Norton South | Kings Norton Primrose extension | 58 | 24 | 82 | Start on Site forecast Q2 23/24 |
| | | | | | Site handed over to construction contractors. Start on site delayed to end of July 23 from forecast Q1 23/24 |
| Sparkbrook & Balsall Heath East | Highgate Road | 60 | 0 | 60 | |