

ERDINGTON DISTRICT COMMITTEE MEETING 29 MARCH 2016

APPENDIX 1: PROGRESS REPORT – ENVIRONMENTAL WORKS BUDGET APPROVED PROJECTS 2015/16

Location	Description	Ward	Amount approved (£)	Status	Cost (£)	Comments
Alnwick House Arundel House Berkeley House Stokesay House Windsor House	Supply and fit netting to communal balconies	Erdington	28,545.00	Completed 4 January 2016	28,545.00	
7- 15 Lakes Road	Supply and fit 900 mm bow top metal fence	Kingstanding	2,964.00	Completed 18 January 2016	2,964.00	
27-37 Wyrley Way	Renew fascia in UPVC	Kingstanding	5,738.41	Issued 4 November 2015	5,738.41	Estimated completion 31 March 2016
28-34 Wyrley Way	Renew fascia in UPVC	Kingstanding	4,901.24	Completed 27 March 2016	4,901.24	
39-45 Wyrley Way	Replace timber fence to drying area with 1 metre high bow top fencing, remove slabs and form storage area for wheelie bins	Kingstanding	4,864.04	Completed 29 February 2016	4,864.04	
Greenford House	Supply and fit railings to perimeter	Kingstanding	13,176.00	Completed 3 March 2016	13,176.00	
Oxted Croft	Create car parking provision	Stockland Green	14,951.00	Completed 25 January 2016	14,675.00	
Rear 49-59 Edmonton Avenue	Supply and fit gate at rear of 50 Sidcup Road	Kingstanding	3,060.00	Completed 18 January 2016	3,060.00	
81-121 Fentham Road	Replace 219m timber fencing with 1200mm high bow top fencing	Stockland Green	20,214.00	Completed 26 February 2016	20,214.00	

8-22 Scafell Drive	Supply and fit bow top metal fencing to front	Stockland Green	6,816.00	Completed 18 January 2016	6,816.00	
Inland Road	Create parking provision	Tyburn	47,300.00	Issued 4 November 2015	47,300.00	Estimated completion 30 April 2016