Appendix E

Project: A38 Main Corridor

No.	Task	Comment / Status	2016/17												2017/18												2018/19												2019/20											
			Apr-16	May-16	Jun-16	Jul-16	Aug-16	Sep-16	Oct-16	Nov-16	Dec-16	Jan-17	Feb-17	Mar-17	Apr-17	May-17	Jun-17	Jul-17	Aug-17	Sep-17	Oct-17	Nov-17	Dec-17	Jan-18	Feb-18	Mar-18	Apr-18	May-18	Jun-18	Jul-18	Aug-18	Sep-18	Oct-18	Nov-18	Dec-18	Jan-19	Feb-19	Mar-19	Apr-19	May-19	Jun-19	Jul-19	Aug-19	Sep-19	Oct-19	Nov-19	Dec-19	Jan-20	Feb-20	Mar-20
1	Project Definition Document	Complete																																															
2	Outline Design / Design Review	Complete																																															
3	Detailed Design	Complete																																															
6	ECI Involvement	Complete																																															
5	Consultation Stage	Complete																																															
6	Traffic Regulation Orders / Notices																																																
7	Full Business Case (BCC)																																																
8	Contract Documents Preparation																																																
9	Tender Period / Evaluation / Approval Process																																																
10	Statutory Undertakers Works - Place Works Orders																																																
11	Construction Lead In																																																
12	Construction Period																																																
13	Belgrave Middleway																																																
14	Priory Road/Bristol Road																																																
15	Central reservation																																																
16	City Centre																																																
17	Traffic Signal Upgrades & Cycle Paths																																																
18	Defects Correction Period																																																
19	Post Implementation Review																																																